Midilift DL Certificate of After Insta	<b>Stannah</b> Test & Examination Ilation
<ol> <li>Notes:</li> <li>Complete boxes where data required. With 'Yes' / 'No satisfactory / expected condition.</li> <li>Sections 2, 3 4 &amp; applicable part of Section 7 as direct parts to be completed by lift Installer.</li> </ol>	' questions, the shaded box indicates the ted to be completed by Test Engineer; all other
1. Description of Installation	
Site Address:	Manufacturer: Daldoss
Site Telephone No.	
Length of Travel       m         Number of Levels served          Rated Load       kg         Rated Speed       m/s         Type of drive system       Electro/hydraulic	Location of hydraulic drive unit
Electrical supply       specified     A     240     1 phase     50 Hz	Fuse rating fitted A
Type: Switch fuse :: Switch spur :: Fused spur :: MCD Is the electrical supply: a. permanent?	□; Isolator □ b. accessible? Yes No
Yes Actual voltage at time of test Is Electrical Key Wiring Diagrar	there an RCD fitted? Yes No
Telephone details         Is the lift car fitted with a BT telephone?       Ye         If 'Yes', record number	es No
Is the lift car fitted with an autodialler? Ye	



## Stannah

2.	Hydraulic	drive unit tes	its				
(a)	) With rated loa	d in the car and at I	nighest floor level,	record the sta	atic hydraul	lic fluid press	ure bar
(b)	) Provide the fo	llowing details of the	e pump unit:				
		Manufacture	er				
	Serial	or reference numbe	er				
		Тур	e				
(C)	Measure and up the Gantry:	record the following	normal running op	perational dat	a when the	car has pick	ed
	Car loading condition	Hydraulic Pressure (see Note) <b>bar</b>	Lift speed <b>m/s</b>	Volts	Amps	Floor Level	
	Empty, down						
	Empty, up				*****		
	Rated, down						
	Rated, up						
	Note: Take pr direction valve	essure readings be and the supply line	tween check valve to the ram.	or down			
(d	) The pressure	at which the relief v	alve operated				bar
(e	) Is the integrity	of the pipework ac	ceptable?		Yes	No	
(f)	Is the relief val interference?	ve secured against	unauthorised		Yes	No	
(g	) Is there suffici floor?	ent oil in the systen	n when the lift is at	the top	Yes	No	
(h)	Does operatio at a slow spee	n of the manual low d not exceeding 0.4	/ering valve lower t 15 m/s?	the car	Yes	No	

	Stannah
(i) When held stationary over a period of 10 min under full load conditions in any position of travel, does the car creep more than 0.5 % of the maximum lift travel?	Yes No
(j) Does the anti-creep device automatically prevent the car moving away from a landing level by more than 20mm?	Yes No
(k) Does the anti-creep device operate with the landing door in both the open and closed positions?	Yes No
(I) Does the operation of the platform stop switch, and the ultimate limit switch prevent the anti-creep device operating correctly?	Yes No
(m) What is the longest journey time (up or down direction)	S
3. Electrical checks	
(a) Control circuit full load voltage	V
(b) Measure & record the following insulation resistances to earth; tick 'Yes' to confirm all measurements are above $5M\Omega$	Yes No
Motor $M\Omega$ Mains $M\Omega$ Safety	ΜΩ
(c) Is all the metal work bonded to earth?	Yes No
(d) Is the maximum continuity to earth less then 0.5 $\Omega$ ? Measured value $\Omega$	Yes No
(e) Is the Earth loop impedance less than 0.5 $\Omega$ ? Measured value $\Omega$	Yes No
(f) Is the car connected to earth by a separate conductor?	Yes No
(g) Is the 'hold' time delay 3 secs or more ? Measured value s	Yes No
(h) Motor data plate details	V A
(i) Motor manufacturer	
(j) Does the RCD operate correctly (if fitted)? N/A	Yes No
(k) With mains power disconnected, does the car descend under car control?	Yes No
(I) With mains power disconnected, does the lift alarm function?	Yes No
(m) Does the emergency light operate correctly?	Yes No

010711/L:\Tech documents\Testcert\DL test sheet 01\_07\_11.doc



## Stannah

1

4. Mechanical checks
(a) Does the safety gear operate correctly at rated speed and rated Yes No load?
(b) When operated with Rated Load (see Section 1), does the rupture Yes No valve stop the lift within a distance of 1000mm? Record test load kg Record stopping distance mm
(c) Are clearances between car & landing thresholds at each landing Yes No entrance less than 20mm?
(d) Do the landing door locks prevent the door from being opened when the lift is away from that floor zone?
(e) Does the ultimate limit operate correctly? Yes No
If yes, state the dimension above the top floor landing at which it mm operated
(f) With car at lowest floor, is the clean ram measurement 100mm? Yes No Record measured value mm
(g) Does the car clear all obstructions when driven at rated speed ? Yes No
(h) Do the landing door electrical interlocks stop lift from moving Yes No when the door is open ?
(i) Do the landing door lock electrical contacts stop the lift from Yes No No noving if the lock fails to operate ?
(j) When the top landing lock contact is shorted to earth, does the short circuit protection device operate?
(k) With the ram forced to its collared upper limit, measure & record the up over-travel mm
<ul> <li>(I) Check for correct function of each of the following switches &amp; interlocks. Tick individual box if satisfactory &amp; then 'Yes' box if <i>all</i> individual boxes are ticked:</li> </ul>
Stopping limits □; Car stop switch □; Pit prop switch □; Landing door contacts □; Landing locks contacts □; Safety gear switch □; Ultimate limit latching □; Car threshold light ray(s) □; Landing & car push buttons □; Landing 'present' indicators □; Alarm buzzer □; Key switches □
All switches & interlocks function correctly Yes No
(m) Check condition of each of following critical components; tick individual box if satisfactory, & tick 'Yes' if <b>all</b> boxes individual boxes ticked:
Rope anchors   ; Rope grips  ; hydraulic hose  ; toe guard at each car Yes  entrance  No
(n) With the car at top floor, is the oil level in the tank correct? Yes No
(o) Does the access route to the control cabinet comply with <i>all</i> the following requirements? Tick individual box if satisfactory, & tick 'Yes' if all individual boxes ticked:
min. headroom 2m : min. light level 50 lux : safely & easily accessed without Yes No use of ladders & without exposing personnel to hazards of any type :

010711/L:\Tech documents\Testcert\DL test sheet 01\_07\_11.doc

	Stannah
(p) Lighting measurements – confirm that light levels comply with following require	ments:
Each landing entrance–200 Lux Yes No Lift pit–100 Lux	Yes No
Control cabinet zone–200 Lux Yes No Shaft light–100 Lux	Yes No
5. Inspection checks	
(a) Are <i>all</i> labels attached per document 'Labelling arrangement – Ye Midilift DL' issue 27.09.04? If not, then detail exceptions	es No
<ul> <li>(b) Do the relevant labels carry the correct details of: Yee (Tick individual boxes as appropriate, then 'Yes' if <i>all</i> boxes ticked) lift type □; serial no. □; year of manufacture □; rated load □</li> </ul>	es No
(c) Is the serial no. plate stamped or etched with the correct lift specific details? (If serial number written by pen, then 'No' box should be ticked)	es No
<ul> <li>(d) Is the CE mark displayed on <i>each</i> of the following components? Ye (Tick individual boxes as appropriate, then 'Yes' if <i>all</i> ticked):</li> <li>Load plate □; Door locks □; Rupture valve □; Safety gear □</li> </ul>	es No
(e) Is the lift control cabinet installed in a 'plant room' or (similar) Ye which is secured against unauthorised access?	es No
(f) (If applicable), does the plant room door comply with <i>both</i> of N/A the following: open outwards & fitted with a lock which can be unlocked from inside without a key?	es No
(g) If there is no 'plant room', then has the control cabinet N/A been fitted with a key lock (in place of standard triangular key)?	es No
(h) Does the location chosen for the control cabinet comply with all of the following (tick individual boxes as appropriate, then 'Yes' if <i>all</i> ticked): min headroom 2m □; clear space in front of 700mm, to full width of Yes cabinet □; non-slip floor □; environment: damp-proof, weather-proof, ventilated & not subject to excess temperatures (>30C or <10C) □	es No
(i) Record main hydraulic hose details as follows: Serial no. Tested pressure length (m) (bar)	date of mfr
(j) Check & record rope details as follows: Serial nos. date of mfr	
<ul> <li>(k) Are all doors fitted according to the site specific 'Builders work drawing &amp; schedule Midilift – DL' (verify fire rating &amp; handing of door at each landing)</li> </ul>	es No
(I) Have the wiring diagrams / drawings been left on site? Ye	es No

	Stannah
6. User Instructions	
<ul> <li>a) Confirm that the operating instructions have been handed to the user/owner</li> </ul>	Yes No
b) Has the customer approved the pump location?	Yes No
	Customer initials :
c) Lift normal operation and emergency procedures demonstrated and	I handed over to:
Name Position	1
Representing Tel. no	
d) Is the User/Owner satisfied with the product?	Yes No
e) Are there any irregularities/special revisions or modifications carried out on site?	Yes No
Outstanding items sheet attached? Yes No	
Outstanding items sheet attached? Yes       No         7. Declaration         Part 1 – Mechanical & electrical checks. To be completed by Test B	Fnaineer
Outstanding items sheet attached? Yes       No         7. Declaration         Part 1 – Mechanical & electrical checks       To be completed by Test B         I certify that tests & checks described in Sections 2 to 4 of this docum to completion of outstanding works described on attached sheet (if application)	<i>Engineer</i> nent have all been carried out & subject plicable), lift function is satisfactorily.
Outstanding items sheet attached? Yes       No <b>7. Declaration Part 1 – Mechanical &amp; electrical checks</b> To be completed by Test B         I certify that tests & checks described in Sections 2 to 4 of this docum to completion of outstanding works described on attached sheet (if ap Name (in capitals)	Engineer tent have all been carried out & subject plicable), lift function is satisfactorily.
Outstanding items sheet attached? Yes       No         Outstanding items sheet attached? Yes       No         7. Declaration         Part 1 – Mechanical & electrical checks       To be completed by Test B         I certify that tests & checks described in Sections 2 to 4 of this docum to completion of outstanding works described on attached sheet (if ap Name (in capitals)         Name (in capitals)       Signed         Outstanding items sheet attached? Yes       No       If the output of outstanding works	Engineer tent have all been carried out & subject plicable), lift function is satisfactorily. Date Date No' ticked, it is assumed there are no tstanding items
Outstanding items sheet attached? Yes       No         7. Declaration         Part 1 – Mechanical & electrical checks       To be completed by Test B         I certify that tests & checks described in Sections 2 to 4 of this docum to completion of outstanding works described on attached sheet (if ap Name (in capitals)         Name (in capitals)       Signed         Outstanding items sheet attached? Yes       No       If 'f out         Part 2 – Lift completion & handover       To be completed by lift Install	Engineer tent have all been carried out & subject plicable), lift function is satisfactorily. Date Date No' ticked, it is assumed there are no tstanding items
Outstanding items sheet attached? Yes       No         Outstanding items sheet attached? Yes       No         7. Declaration         Part 1 – Mechanical & electrical checks       To be completed by Test B         I certify that tests & checks described in Sections 2 to 4 of this docum to completion of outstanding works described on attached sheet (if ap         Name (in capitals)       Signed         Outstanding items sheet attached? Yes       No         Part 2 – Lift completion & handover       To be completed by lift Installed         I certify that on       this lift was thoroughly examined a defects and that the foregoing is a correct report of the result.	Engineer tent have all been carried out & subject plicable), lift function is satisfactorily. Date Date No' ticked, it is assumed there are no tstanding items er nd found to be free from obvious
Outstanding items sheet attached? Yes       No         7. Declaration         Part 1 – Mechanical & electrical checks       To be completed by Test B         I certify that tests & checks described in Sections 2 to 4 of this docum to completion of outstanding works described on attached sheet (if ap         Name (in capitals)       Signed         Outstanding items sheet attached? Yes       No       If 'f out         Part 2 – Lift completion & handover       To be completed by lift Installed         I certify that on       this lift was thoroughly examined at defects and that the foregoing is a correct report of the result.         Name (in capitals)       Signed	Engineer Tendineer Tendine
Outstanding items sheet attached? Yes       No         7. Declaration         Part 1 – Mechanical & electrical checks       To be completed by Test B         I certify that tests & checks described in Sections 2 to 4 of this docum to completion of outstanding works described on attached sheet (if ap         Name (in capitals)       Signed         Outstanding items sheet attached? Yes       No       If 'f         Outstanding items sheet attached? Yes       No       If 'f         I certify that on       this lift was thoroughly examined a defects and that the foregoing is a correct report of the result.         Name (in capitals)       Signed       Signed         For Stannah Lifts Ltd.       Signed       Signed	Engineer Tend have all been carried out & subject plicable), lift function is satisfactorily. Date Date No' ticked, it is assumed there are no tstanding items er Ind found to be free from obvious Date Date Date Date Date Date Date Date
Outstanding items sheet attached? Yes       No         7. Declaration         Part 1 – Mechanical & electrical checks       To be completed by Test B         I certify that tests & checks described in Sections 2 to 4 of this docum to completion of outstanding works described on attached sheet (if ap         Name (in capitals)       Signed         Outstanding items sheet attached? Yes       No       If 'f out         Part 2 – Lift completion & handover       To be completed by lift Installe         I certify that on       this lift was thoroughly examined a defects and that the foregoing is a correct report of the result.         Name (in capitals)       Signed       Signed         For Stannah Lifts Ltd.       Company name & address (complete if sub-contract installation)       Signed       Signed	Engineer Tent have all been carried out & subject plicable), lift function is satisfactorily. Date Date No' ticked, it is assumed there are no tstanding items er nd found to be free from obvious Date Date

010711/L:\Tech documents\Testcert\DL test sheet 01\_07\_11.doc