| i | if+ | No | MT | | | |
|---|-------|-----|-------|--|--|--|
| L | .II L | INO | IVI I | | | |

MIDILIFT XL plus VERTICAL LIFTING PLATFORM WITH CABIN **CERTIFICATE OF TEST AND EXAMINATION AFTER INSTALLATION**

| Site | Address: | | | | | | | | | | | | | |
|---------------------|---|--|---|--|---|---------------------------------|---|--|--------|---------|---------|-------|---------|------|
| Lift N | Number: | MT | | | | | | | | | | | | |
| Con | tract Elect | rical Su | ipply: | 230 | V | | 1 | | Phas | se | 50 |) | Hz | |
| Trav | el: | | | | m | Ν | Number o | of lev | els se | erved: | | | | |
| | ed Load: of Persons | S : | | 400 5 | kg | F | Rated Sp | eed: | | | 0.15 | | m/s | |
| expe | ults from to ected corre edial works | ect resu | ılt. If the | e results | from a | ny c | of the foll | lowin | g test | s are r | ot sati | sfact | tory, t | |
| <u>eart</u> 1. E | MINATION h bonding arthing Ari supply pha | <mark>q & ins</mark> rangem | ulation ents (th | resistar ne size o | ice tes | <u>sts</u>) | | | | | | | | e to |
| a. | Equipote electrical earth prot (this include connection face plate | ntial bo conduct ective condes the des the n pcb m s, Ditec | onding: ors bond onducto electrica ounting power o | Is all meta ded to the ors? al compor plate, and operated o | main enement eneme call state | earth clos tatio nclos | ning termi ure, traile n & call b sure and r | inal ber outton roof li | ght) | YES [| | NO | |] |
| | Note: ens | | • | | | | | | | | | | | |
| | Supplement not normal work connection (this include mechanic | ally asso nected to des all li | ciated vociated vociated vociated voci earth? If the contract of the contract | vith the elework and | ectrical | inst | allation) r | metal | | YES [| | NO | |] |
| b. | Is the cab | in roof b | onded | to earth | | | | | | YES [| | NO | |] |
| C. | Is the resi the previous in the upp (remember this reading, the reading, the | ous visua er landi er to diso ng, to do | al inspecting control count the this, sh | ction, to the rol panel) e value of nort the m | e main not greather the means the me | ear eate eter ads t | th terminar than 0.5 leads who together, | al (sit 5Ω ? en tal take | ed | YES [| | NO | | |

| | No MT sulation Resistance to Earth | | | | | | |
|--------------|--|--|---------------------------|--------------------|-------|--|--|
| a. | Power circuits (select 500v test on meter). Turn off landing control station RCD. Test insulation to earth from both the L & N terminals on the RCD 'supply' side. Value greater than $5M\Omega$? | | | | | | |
| b. | Power circuits (select 500V test on mains isolation switch & unplug PL Test insulation to earth from both I disconnected plug. Value greater | .26 from the trailer _ & N terminals on | PCB. | YES | NO | | |
| | lectrical Tests sure that all connectors and wires | s are reconnected | d before turn | ing on lift po | wer.) | | |
| a. | Mains voltage, at time of test | | V (min =216 max=253Va | • | | | |
| b. | Control circuit voltage between G1 and GND | | V (min=24Vd max=30Vdc) | | | | |
| c. | Wiring Manual Revision | | | |] | | |
| d. | Controller software version | | | |] | | |
| e. | Is the lift dedicated power supply in with that specified on the Builders (lockable isolator, rating/type etc)? | | | YES | NO | | |
| f. | Record MCB rating (i.e. type 'D') at B1 on Builders Work drawing). | nd trip current (see | e note | Rating | | | |
| | | | | Trip cur (Amps) | rent | | |
| | Third party UPS only: Is the outportected by the MCB referred to in | | N/A | YES | NO | | |
| | Third party UPS only: Does the or terminate in the isolator referred to | - | N/A | YES | NO | | |
| <u>4. Se</u> | ensitive Edges | | | | | | |
| a. | Do the protective light curtains on movement? | the cabin entrance | e(s) stop lift | YES | NO | | |
| b. | Do the upper and lower mechanica entrance(s) correctly stop lift move | | the cabin | YES | NO | | |
| <u>5. Is</u> | olation Keyswitch | | | | | | |
| a. | Does the isolation keyswitch at the lift? | e lower landing dis | able the | YES | NO | | |
| b. | Do the landing isolation keyswitches (where fitted) disable the appropriate call button. | | | | | | |

6. Levelling Accuracy

| Lift | No MT | | | |
|-------------|---|-----------|-------|----|
| a. | With the rated load on the platform (400Kg), does it level to within ±10mm of the landings served? | YES | N | 0 |
| <u>7. S</u> | Safety Contacts and Circuits | | | |
| a. | (i) Is a stop switch provided in the cabin, the landing control box, the test control box, above the cabin ceiling and also in the pit? | YES | | NO |
| | (ii) Is the pit stop switch located within 1m of the lowest entrance? (1m distance cannot be achieved if the lowest landing entrance is on side C. If this is the case then answer N/A). | YES [| | NO |
| b. | Does each stop switch prevent movement of the cabin when operated? | YES | | NO |
| C. | Remove 'connector A' from the manual release disc. Is the electrical safety chain broken? | YES | | NO |
| d. | Does the safety switch on the hinged cabin ceiling prevent movement of the lift when operated? | YES | | NO |
| <u>8. E</u> | Poors and Interlocks | | | |
| a. | Are all enclosure doors/gates fitted with interlocks? | YES | N | o |
| b. | Do they operate correctly? | YES | N | 0 |
| C. | With the cabin between floors (out of door zones) are the doors/gates prevented from opening via the normal cabin and landing controls? | YES | N | o |
| d. | With any door of the lift open, is lift travel prevented? | YES | N | 0 |
| e. | Is the door lock bolt engaged by at least 7mm into the door When de-energised? | YES [| N | o |
| f. | With the cabin at each floor level confirm that only the door at that | level unl | ocks. | |
| W | ith the cabin positioned at the bottom floor : | N/A | Yes | No |
| | Confirm that the top floor door(s) cannot be opened Confirm that all intermediate floor door(s) cannot be opened | | | |
| W | ith the cabin positioned at all intermediate floors (N/A if none): | N/A | Yes | No |
| iv | Confirm that the top floor door(s) cannot be opened. Confirm that all other intermediate floor door(s) cannot be opened. Confirm that the bottom floor door(s) cannot be opened. | | | |
| W | ith the cabin positioned at the top floor : | N/A | Yes | No |
| | Confirm that the bottom floor door(s) cannot be opened. Confirm that all intermediate floor door(s) cannot be opened | | | |
| g. | Are the lock bolts chamfered at the upper level doors only? (Check that all upper landing doors can be closed and locked without the use of a key after emergency opening). | YES | N | o |
| h. | Are all fixings present in the door hinge assemblies? | YES | N | o |

| i. | Fire door option only: | | N/A | Yes | No |
|-------------|---|-----|-----|-----------|----|
| i. | Has the intumescent fire seal, located around the periphery of each landing door, been cut and fitted as per the Installation Guide? | ١ [| | | |
| ii | Is the gap between the top of each landing door and the underside the header ≤ 5mm? (A 3mm thick spacer strip is provided for each landing entrance to reduce the gap if necessary) | | | | |
| <u>9. C</u> | <u>Clearances</u> | | | | |
| a. | Is the running clearance between the shaft and the cabin entrance safety edge less than 20mm? | YES | | NO [| |
| <u>10.</u> | <u>Notices</u> | | | | |
| a. | Is the 'emergency lowering' notice fitted in the control panel? (Part No. 6205305) | YES | | NO | |
| b. | Is the following notice fitted adjacent to the mains isolator? "Lift mains electrical power supply" (Part no.6100225) | YES | | NO | |
| c. | Is the rated load of 400Kg displayed in the cabin? | YES | | NO | |
| d. | Is the pictogram forbidding standing on the ceiling prominently displayed on the top of the ceiling? (Part no.6201189) | YES | | NO | |
| e. | Is the emergency release warning notice fitted to <i>each</i> cabin entrance sill? "HAZARD OF FALLING" (Part no.6201123) | YES | | NO | |
| <u>11.</u> | <u>Observations</u> | | | | |
| a. | Do all digital display units operate correctly? | YES | | NO | |
| b. | With the doors closed and the lift ready to run, do the cabin lights switch off after 3 minutes of no lift operation? | YES | | NO | |
| C. | If the lift is to be connected to the building fire alarm, does it home correctly and ignore all user inputs upon activation? | YES | | NO N/A | |
| d. | Has the cabin floor panel been fixed down from underneath using the 5-off No.6 x 10mm self-tapping screws? | YES | | NO | |
| e. | Have the locking plates been secured in position to retain the Binx nuts on the bottom of the 4 cabin uprights? | YES | | NO | |
| <u>12.</u> | Cabin safety gear and over speed governor operation | | | | |
| a. | Has the soundness, mounting and fixing of the guide rails and the safety gear assembly been checked? | YES | | NO | |
| b. | With the cabin loaded to 500Kg, does the safety gear activate correctly at rated speed in the down direction? <i>i.e. That the operation of the over-speed governor and the safety gear mechanism is correct.</i> See appendix A for the procedure of this particular test. | YES | | NO | |

Lift No MT_

| Lift I | No MT | | | | | |
|--------------|--|---|-------------------------|-----------------------|--|--|
| C. | | ty does the safety gear ear ear to be direction? (See Apper | | YES NO | | |
| d. | Through visual chethe above test? | cking, has the lift deterio | rated at all, following | YES NO | | |
| e. | device been loosen after ensuring corre | e the M8 nuts on the top of ed off and then locked of ect tension on the oversp on Guide section 14.2) | ff with a second nut, | YES NO | | |
| f. | State the serial nun | (See appendix B) | | | | |
| g. | Do the serial number | ers of each safety gear n | natch? | YES NO | | |
| h. | | thickness (Guia) marked mm? (See appendix B) | I on the side of the | YES NO | | |
| i. | | s mounted the correct wa es of the safety gear sho | • • • | YES NO | | |
| j. | State the P+Q value | e stamped on the sides o | of the safety gear | | | |
| k. | _ | ? (see below) number of counterweigh number of counterweigh | | YES NO | | |
| 13. I | Emergency Back-u | p Supply | | | | |
| a. | Does the battery ba | ck-up supply power the | cabin emergency | YES NO | | |
| b. | Does the emergence and provide two-wa | cy alarm device in the cal y communication? | bin operate correctly | YES NO | | |
| <u>14. (</u> | Ultimate Limit Swite | <u>ch</u> | | | | |
| a. | | imit switch stop the lifting pove the upper floor level | | YES NO | | |
| <u>15.</u> | Traction Drive Unit | <u>Tests</u> | | | | |
| a. Mo | otor Manufacturer: | | | | | |
| b. Se | erial or reference nur | mber: | | | | |
| c. Ele | ectrical Details: | kW | Vac | | | |
| d. | d. Measure and record the following normal running operational data: | | | | | |
| F | Platform loading condition | Current Drawn | Journey Time seconds | Lift Speed m/s | | |
| Emp | ty, down | Amps 6A <i>Max</i> | Seconds | (travel (m)/time(s)) | | |
| Emp | ty, up | 3.5A <i>Max</i> | | | | |
| Rate | d load, down | 3.5A <i>Max</i> | | | | |
| Rate | Rated load, up 6.5A Max | | | | | |

R:\Product Development\Tech Files - Lifts\Technical File Supporting Documentation\Commissioning And Handover Test Sheets\L8.3 Midilift XL Plus Commissioning And Handover Test\Current Word Documents\XL+ Test Sheet TRADE V9.Doc

Confirm the journey time setting, 60 or 90 seconds?

e.

secs

| f. | The traction ropes fitted are 6x17 Seale+WSC sZ U 5mm and are tagged accordingly. | YES | NO |
|--------------|--|-----|----|
| g. | Check for adequate traction using the emergency stop for the following tests: | | |
| | (a). Ascending, with the cabin empty, in the upper part of the travel. Lift stops within 20mm. | YES | NO |
| | (b). Descending, with the cabin loaded to 500Kg, in the lower part of the travel. Lift stops within 20mm | YES | NO |
| h. | With the counterweight resting on elevated buffers, ensure that the empty cabin cannot be raised. | YES | NO |
| i. | Please state how many balance weights are fitted. | | |
| j. | Is this number of weights correct to the iSYS paperwork? | YES | NO |
| k. | Does the cabin overload device operate when the max load is exceeded by 75kg? (475Kg) | YES | NO |
| l. | Has the live brake feed been wired correctly into the BRK terminal? <i>i.e the Brake is only powered when lift is in motion.</i> | YES | NO |
| m. | Unintended movement: With the cabin stationary, is lift | | |
| | movement prevented when the brake is released (i.e. self-sustaining) with: | YES | NO |
| | (a) no load (b) loaded to 400kg | YES | NO |
| | · , | | |
| <u>16. l</u> | Emergency Operation and Communication Option | | |
| a. | Which communication option is installed on the lift? | | |
| | i. Intercom. | | |
| | ii. Telephone. | | |
| | iii. Autodialler. | | |
| | iv. Other. (Please specify) | | |
| b. A | utodialler Information (if applicable): | | |
| | i. Does the Autodialler have an inductive loop? | YES | NO |
| | ii.Does the inductive loop operate correctly? | YES | NO |
| | iii.Is the Autodialler connected to a GSM? N/A | YES | NO |
| | iv. Has the Autodialler been programmed and tested? | YES | NO |
| | v. Please record the incoming phone number for the autodialler: | | - |

Lift No MT_

| Lift | No MT |
|------------|---|
| | vi. Please record and verify the programmed 'out going' phone numbers ensuring one is reserved for the nearest Service Branch. |
| | 1. |
| | 2. |
| | 3. |
| | 4. |
| | 5. |
| c. | Emergency Communication: |
| | i. Is two-way communication achieved and clear, both within the car and at the remote location? |
| d. | Emergency / manual operation: YES NO |
| | Does the emergency/manual operation function correctly? |
| <u>17.</u> | On Site Documentation |
| a. | Has a copy of the wiring manual and any associated additional drawings been left in the pocket provided within the control panel? |
| <u>18.</u> | <u>Exemptions</u> |
| List a | ny known non-compliances, showing (in all cases) the authority for such exemptions. |
| | |
| | |
| | |
| | |
| | |
| | |
| Name | of authority for this exemption: Printed: Signature: |
| <u>19.</u> | <u>Site</u> |
| a. | Are there any irregularities/special revisions on site? |
| | (If YES please record below) |
| <u>20.</u> | Product Variation/ Modifications |
| | Record any agreed contract specific modifications undertaken on this contract during the installation process. i.e. any agreed design changes during the installation phase;. |
| | |
| | |
| <u>21.</u> | <u>Handover</u> |
| | Has the user manual been handed over to the user/owner YES NO |
| 4 | Las de usel manual deen nanded OVELIO DE USEL/OWNEL |

| Lift | No MT | | |
|------|---|---|--|
| b. | Lift operation demonstrated and handed over | r to: | |
| | Name: | Position: | |
| | Representing: | Tel No: | |
| C. | Name and telephone number of end user (if kr | nown): | |
| Nam | ne: | Telephone number: | |
| d. | Does the lift name plate contain the corresproduct name? (i.e. Midilift XL+) (part no.6104117-3) | Platform Lift: Middlift XL+ CE VES NO Month Middlift XL+ CE VES NO Manual Middlift Middlift XL+ CE VES NO Middlift XL+ CE | |
| e. | Have the Lift Number and Year of Installa marked on the name plate using an indeli | | |
| f. | If the installation is fully compliant with all requhas the name plate with CE & UKCA mark be product on the cabin operating panel? | | |
| g. | Is the User/Owner satisfied with the product? | YES NO Unavailable | |
| h. | Are there any outstanding items? * If yes, items must be recorded on relevant 'outstanding items' form. | YES* NO | |
| | This lift was thoroughly examined an and the foregoing is a correct report | nd found to be free from obvious defects to the result. | |
| Test | red By: | | |
| Nam | ne: | Signed: | |
| Com | pany: | Date: | |

| Lift No MT | |
|------------|--|
|------------|--|


Appendix A

Procedure for carrying out the safety gear operation test. 12.b

Lift to be operated via Test control box at upper landing control panel. The cabin must also be at the upper floor so that it can be accessed to check the safety gear.

- 1. Place installation shorting link from terminals G1 to G1B within the upper landing control panel. This will link out the overspeed governor switch.
- 2. Run lift at rated speed in the down direction (with appropriate load).
- 3. Activate over-speed governor.
- 4. Check that the safety gear mechanism has activated and that both sides of the safety gear have engaged equally.
- 5. Place installation shorting link between terminals G2 and G2A within the upper landing control panel.
- 6. Run lift in opposite direction to reset safety gear mechanism.
- 7. Remove link from G2 and G2A.
- 8. Run lift at rated speed in the up direction (with no load).
- 9. Activate over-speed governor.
- 10. Check that the safety gear mechanism has activated and that both sides of the safety gear have engaged equally.
- 11. Place installation shorting link between terminals G2 and G2A within the upper landing control panel.
- 12. Run lift in down direction to reset safety gear mechanism.
- 13. Reset over-speed governor switch and remove links from terminals G1 to G1B and G2 to G2A.
- 14. Enter the cabin and ensure that the safety gear mechanism has returned to the centre.

Appendix B



| Issue No. | Issue Date | Name | Revision detail |
|--------------|---------------|---------------------------------------|--|
| V2 | 11-02-20 | Paul Clifton | Questions 7c and d added Item added to confirm correct emergency operation. Users name and telephone section added |
| V3 | 19-01-21 | Mike Hood | Individual checks added to ensure only the landing door of the floor at which the platform is positioned will open. |
| V4 | 21-04-21 | Pete Jeffery | Test sheet modified to suit new notices (introduced on Export Project): Ref 10a to 10e Rated no. of persons added to page 1. Note added for pit stop switch if lowest entrance is adjacent (side C) ref 7a(ii) Tolerance of ± 10mm added for ultimate limit ref.14a Compliance with b/w drawing removed – was ref 19a Testing of inductive loop option added ref 16b(ii) |
| V5 | 28-04-21 | Pete Jeffery | Item 7(e) deleted – correct operation of safety switch on pit prop which was added on Issue V2. XL+ model does not have a pit prop. |
| V6 | 01-11-21 | James Nicholls/ Pete Jeffery | New tests added for third party UPS contracts. Tests check to confirm that UPS has been incorporated in lift supply chain correctly and that output is protected by MCB and can be isolated and locked off. Ref Table 3 g) and 3 h). Item 12 e) reworded for clarity – tension pulley device nuts |
| V7 | 04-07-22 | Pete Jeffery | Items 8i(i) and 8i(ii) added to Table 8 for fire door option |
| V8 | 03-01-23 | Pete Jeffery | Items 21d), e) and f) amended/added for name plate with UKCA mark. Item 11d) re-worded for clarity Item 11e) added for Binx nut locking plates |
| V9 | 03/01/24 | Pete Jeffery | Item 8g: Note added to check that upper landing doors with chamfered lock bolt can be closed and locked without the use of a key after emergency opening. |