MT

Job No

Examination & Test of a New Lift Before Putting Into Service

Hydraulic Midilift SL/GL Platform Lift

Contents

Tables:

- 1. Basic Characteristics and Pre-Test
- 2. Drive Machinery and Machinery Space
- 3. Lift Enclosure
- 4. Platform carriage
- 5. Safety Contacts and Circuits
- 6. Overspeed Protection and Electrical Anti-Creep System
- 7. Hydraulic System Measurements and Tests
- 8. Protective Devices
- 9. Electrical Checks and Wiring Examination
- 10. Emergency Communication System
- 11. Handover and Declaration of Conformity

Test Results: The Yes or No answer check boxes that are shaded

are the expected correct result unless both are non-applicable. If the results from any of the following tests are not satisfactory, then remedial works must be undertaken and the test reapplied until the correct result is attained.

Guidance Note:

All tests marked with the symbol ★ are to be undertaken with at least rated load on the platform (refer to each specific test for details).

Table 1 - Basic Characteristics and Pre-Test

Site Address: Installer:					
Model/Type name:	Lift	serial number:			
Midilift SL/GL Platform Lift					
Electrical wiring manual issue No:	Buile	ders work drav	ving No):	
Lift Specification:				N/A ½ HR 1HR	
Drive Configuration: 1:1 Direct acting	I	Fire rating of lar	nding do	oors	
Lift location: Internal model or External model					
Fire Alarm Shutdown: Yes or No					
Number of levels served: Mains power supply:				supply:	
Total		Voltage (V)		230 (+10%, - 6%)	
Front (A)	C / C / C / C / C / C / C / C / C / C /	Phases		1	
Rear (B)		Frequency (H	z)	50	
Adj (C)			10A Ir	nternal model	
		MCB Rating Type D		xternal model 00kg rated load	
Rated load (Kg)		Rated speed	(m/s)	0.08 or	
No of persons: 5				0.15	
		Travel (m)			
Location of hydraulic powerpack:					
Location of lift controller: Integral to platform carriage on guide side - Access via removal of carriage front cover					
Controller software version: (On 2 stop models this is displayed on the carriage DDU following a power cycle).					
Before examination/test and final commissioning of the lift: Have all temporary shorting/bridging tools been removed? Yes No					

Table 2 – Drive Machine and Machinery Space

a) Has the platform lift been provided with a correctly rated T MCB?	ype D	Yes	No
Specified: 10 Amp Internal 400 kg model			
13 Amp External model and 500 kg internal	model		
External models only:	N/A	Yes	No
b) Is the dedicated lift supply protected by a 30mA RCD?			
c) Is a dedicated supply with 3Amp switch spur provided	N/A	Yes	No
for the oil heater in the hydraulic reservoir?			
d) Does the dedicated lift supply terminate in an isolator which easily identifiable?	ch is	Yes	No
e) Is the supply isolator lockable in the 'OFF' position and do	es it	Yes	No
function correctly?			
Third party UPS only:			
The following checks are required whenever a UPS has been supplied and installed by others.	N/A	Yes	No
f) Is the output of the UPS protected by the MCB referred to in Table 2 a)?			
,	N/A	Yes	No
g) Does the output of the UPS terminate in the isolator referred to in Table 2 d) and e)?			
, ,			
h) Is there safe access to the hydraulic power pack and mair isolator?	าร	Yes	No
i) Are the following notices displayed on or adjacent to the poor mains isolator?	ump unit	N	NI.
(1) Pictogram to outside of pump enclosure (Part no.6100381)		Yes	No
(2) "DANGER- Emergency Lowering Valve"		Yes	No
(Part no.6100150)			
(3) "LIFT MAIN ELECTRICAL SUPPLY" (Part no.6100380)	CIES OR T OPEN IFT IS AT	Yes	No
(Falt III.0100300)	0.	Yes	No No
(4) "HYDRAULIC MIDILIFT EMERGENCY RELEASE PROCEDURE"	DURE 4 SECTO Condition of Sections Condition of Sections		
(Part no.6100677)	ships or state of the state of		
To inside of pump enclosure lid	I is polentially chargerous to telescent the invest door frame; to receive the door. If show and facilities and		
		. V	N.I.
j) Is the drive machine cabinet provided with a lockable lid?		Yes	No
mana and mana mana mana mana mana mana m			

k) Is the drive machine and access route adequately lit? (50 Lux min)	Yes	No	
I) Is there a clear working space in front of the drive machine enclosure? (0.6m W x 0.7m D x 2.0m H. The clear height can be reduced to 1.8m H for existing buildings)			No
m) If the drive machine is installed in a separate room/enclosure, can the door be opened from the inside and does it open outwards?	N/A	Yes	No

Table 3 – Lift Enclosure

rely fixed in	Yes	No
the I stops?	Yes	No
ed with	Yes	No
t all landing	Yes	No
into the it be achieved the platform).	Yes	No
N/A	Yes	No
N/A	Yes	No
N/A	Yes	No
N/A	Yes	No
ocks?	Yes	No
	the I stops? ed with all landing nto the t be achieved the platform). N/A N/A N/A N/A N/A	the I stops? ed with Yes Yes N/A Yes N/A Yes

Table 3 (Continued) - Lift Enclosure

Yes		No _	
Yes		No _	
Yes		No _	
Yes		No _	
te at	that le	evel	
	N/A	Yes	No
ı			
):	N/A	Yes	No
ned			
	N/A	Yes	No
Ye	S	No	
ı			
Ye	S	No	
Ye	S	No	
Ye	S	No	
	Yes	Yes Yes N/A Shed N/A Yes	Yes No The steer of the at that level N/A Yes No The steer of the at that level N/A Yes No The steer of the

u) Fire door option only: i. Has the intumescent fire seal, located around the periphery of each landing door, been cut and fitted as per the Installation Guide?	N/A	Yes	No
 ii. Is the gap between the top of each landing door and the underside of the header ≤ 5mm? (A 3mm thick spacer strip is provided for each landing entrance to reduce the gap if necessary) 	N/A	Yes	No

Table 4 - Platform Carriage

a) Is the maximum rated load displayed on the carriage?	Yes	No
b) Is the emergency release warning notice fitted to each platform entrance sill? "Hazard of falling" (part no.6201123) Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mallis No 36 is Fixed of Control of Mallis Dist. Avec of Mall	Yes	No
c) Carriage with latched controls option: Is the notice "WARNING – THIS LIFT IS SUPPLIED WITH LATCHED PLATFORM CONTROLS" fitted behind the carriage cover adjacent to the controller? (part no.6103874) THE LIFE BURNE ON THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO THE BULDEN MA. REQUIRE A REASESSANT OF THE CONTROLED STARLING TO TH	Yes	No
d) Is the running clearance between the platform safety edge and the inside of the lift enclosure less than 20mm?	Yes	No
e) Does the <i>carriage</i> safety edge prevent upward movement of the lift when operated at both ends and at mid-point?	Yes	No
f) Does the <i>platform</i> safety edge prevent upward movement of the lift when operated on all four sides of the platform?	Yes	No
g) Does the emergency alarm push button on the carriage operate correctly? (When an intercom or autodialler system is specified, the alarm push button should provide 2-way communication with a permanent rescue service. Where 2-way communication is achieved via a traditional telephone, correct operation of the alarm push should operate a klaxon).	Yes	No
h) With mains power disconnected, does the battery backup supply provide emergency lighting on the carriage and allow the user to lower the lift to the bottom floor and automatically unlock the door for emergency release?	Yes	No
 i) Does the platform overload device stop the lift travelling upwards, when rated load + 75kg, evenly distributed on the platform, is exceeded? 	Yes	No
j) Confirm that there is no permanent deformation to the platform when static load + 25% is applied.	Yes	No
	1	1

Table 5 – Safety Contacts and Circuits

 a) Does the ultimate limit switch stop the lifting platform (and keep it stopped) 50mm ± 10mm above the upper floor when operated and before the ram collars out? 	Yes	No
Record this overtravel dimension above top FFL		mm
	(Set to 50mm ±	10mm)
b) Have STOP switches been fitted in the following locations?		
i. On the carriage front cover?	Yes	No
ii. In the pit and located within 1m of the lowest entrance? (1m distance cannot be achieved if the lowest landing entrance is on side C but an activation rod must be provided as per Table 3f above. If this is the case then answer N/A).	Yes	No
c) Does each stop switch prevent movement of the platform when operated?	Yes	No
d) Does the safety switch on the pit prop prevent movement of the lift when operated?	Yes	No
e) Does the isolation keyswitch at the lowest landing disable the lift?	Yes	No

Table 6 - Overspeed Protection and Electrical Anti-Creep System

Rupture Valve		
a) Measured gap of rupture valve fitted: mm		Please tick
2 stage ram 2.1m & 3.1m stroke @ 0.08m/s (³ / ₈ ") = 0.55/0.6mm gap 2 stage ram 2.1m & 3.1m stroke @ 0.15m/s (³ / ₈ ") = 1.05/1.15mm gap 2 stage ram 3.5m, 3.8m, 4.1m, 4.4m, 4.8m, & 5.1m stroke @ 0.15m/s (³ / ₈ ") = 1 3 stage ram = 5.2m, 5.7m, 6.2m, 6.7m & 7.2m stroke @ 0.15m/s (¹ / ₂ ") = 1.25/r		gap
b) Is the rupture valve fitted directly in the cylinder outlet?	Yes	No
Electrical Anti-Creep System		
c) Does the electrical anti-creep system cause the lift to relevel upwards at the upper level, with rated load on the platform and with the landing door/gate open and closed? (This can be confirmed by operating the manual lowering valve with power on)	Yes	No
d) Does the platform automatically home to the lowest floor after 15 minutes?	Yes	No

	<u> </u>		surements +			
a) Provide th	he following	details of the	e pump unit (a	as stated on th	ne data plate):	
Manufac	turer:					
Serial or	reference nu	ımber:				
Pump un	it specification	on:	kW	I/m 1 PH	240 Vac	
b) Hydraulic	oil supplied			(Sp	pecified HVI 32)	
c) Measure	and record t	ne following	:			
Platform loading condition	Direction of travel	Journey time (Over total lift travel)	Lift speed \[\frac{\text{trave}}{\text{time}} \]	Manual Emergency operation speed	Running Current	Pressure at rated speed
		S	m/s (0.15 m/s max)	m/s (0.15m/s max)	Amps (9A max internal 12A max external)	bar
Empty	Up					
(0kg)	Down					
Rated	Up					
(400kg)	Down					
d) Confirm that the stopping accuracy is within ± 10mm at all landings during normal running with both rated load and empty.						
,		•	/ is maintaine upper level.	d within ± 20r	mm Yes	No

Table7 (Continued) - Hydraulic System - Measurements + Tests

•	<u> </u>	<u> </u>				
Pressure Te	sts					
,	atform positioned at t	the highest floor level re:	, record			
	(i) With rated load:					
	(ii) Emp	oty:		(5 - 20 bar)	bar	
g) The press	ure at which the relie	f valve operated			bar	
This can be ac Positioning the Operate the lift Close the shut- Obtain the pres	(= value f(i) ab x 135% to 140	ove				
		ering, open the manual loweri rew, to decrease the pressure				
h) Confirm that the platform with rated load does not creep down from the top floor by more than 10mm in 10 min.					No	
i) Are all pipework/hose connections free from any leaks?					No	
Table 8 – Pr	otective Devices					
		al (current) overload c it:	ircuit			
RFP pump unit 7.0l/m = 7 Amp overload RFP pump unit 10.0l/m = 8 Amp overload All Hydrax and IGV pump units = 12 Amp overload					No	
b) Motor rur	time limiter:					
(2 floor lifts = Longe	ne journey time setting st upward journey time recorde ngest upward or downward jour	g: d in 7c) above + 5 secs min ney time recorded in 7c) above	+ 5 secs min)		Secs .40,60,80 or 100 s = 30 or 60 s	
If the lift had alarm, doe	n shutdown option: as been connected to es it home to the desi b exit the lift and remo	gnated floor, allow	N/A	Yes	No	
,	ift automatically resewwhen the fire alarm s		N/A	Yes	No	

Table 9 – Electrical Checks and Wiring Examination

a) Mea	ion resistanc sure and reco n; tick 'Yes' to	Yes	No			
Motor	MΩ	Mai	ns	ΜΩ		
Earthing b) Have all earth wires been connected as per the earth bonding diagram in the Electrical Wiring Manual?					Yes	No
c) Is the maximum continuity to earth less than 0.5 Ω ? Measured value Ω					Yes	No
	cal checks ord the mains	voltage, at time	e of test		V	(min=216V ac, max=253Vac)
,	ord the control n direction.	circuit voltage	e, at G1 wit	h the lift running in	V	(min=22Vdc, max=30Vdc)
f) Visually check that the polarity of mains L and N connections are correct					Yes	No
g) Do all control devices operate correctly? (Including push buttons, DDU's, push button isolation keyswitches, keypads etc.)					Yes	No
Meter o	calibration					
Multimeter serial no. Multimeter calibration date						
Megge	r serial no.			Megger calibratio	n date	

Table 10 – Emergency Operation and Communication System

a) Which emergency communication system is installed on the						
lift?						
I.	I. Intercom.					
II. Telephone (Plus Klaxon)						
III. Autodialler.						
IV. Other. (Please specify)						
b)	Autodialler Information (if applicable);					
I.	Does the Autodialler have an inductive loop?		Yes	No		
II.	Does the inductive loop operate correctly?	Yes	No	N/A		
III.		Yes	No	N/A		
IV.	Has the Autodialler been programmed and tested?		Yes	No		
V. Please record the incoming phone number for the Autodialler:						
Ple	ase record and verify the programmed 'out going' pho	ne numbe	ers.			
Ens	Ensure one of the following slots is reserved for the nearest Service Branch.					
1)						
2)						
3)						
4)						
5)						
c) l	Emergency Communication:					
	Is two-way communication achieved and clear, both on the and at the remote location?	e platform	Yes	No		
d) E	mergency / manual operation:					
	Does the emergency/manual operation function correctly?		Yes	No		

Table 11 – Handover and Declaration of Conformity

Handover						
a) Confirm that the operating instructions have been handed to the User/Owner	Yes	No				
b) Has the customer approved the pump location?	Yes	No				
c) Lift operation demonstrated and handed over to:						
Name Position						
Representing Tel No.						
d) Name and telephone number of end user (if known):						
Name Tel No.						
	T.,	T				
e) Is the User/Owner satisfied with the product?						
f) Are there any irregularities/special revisions or modifications carried out on site?						
If 'Yes' please detail below;						
g) Does the lift name plate contain the correct product name? (i.e. Midilift GL/SL) (part no.6104117-1)	Yes	No				
h) Have the Lift Number and Year of Installation been marked on the name plate using an indelible pen?	Yes	No				
i) If the installation is fully compliant with all the requirements above, has the name plate with CE & UKCA mark been applied to the product on the inside of the lowest door frame?	Yes	No				

Table 11 (continued) - Handover and Declaration of conformity

Declaration						
Part 1- Mechanical & electrical checks - to be completed by lift installer						
I certify that tests and checks described in this document have all been carried out & subject to the completion of outstanding works described on attached sheet (if applicable), lift function is free from obvious defects.						
Name (in capitals) Date						
Outstanding items sheet attached? Yes No						
If 'No' ticked, it is assumed there are no outstanding items						
Part 2 – Lift completion & handover to be completed by lift installer I certify that on this lift was thoroughly examined and found to be free from obvious defects and that the foregoing is a correct report of the result						
Name (in capitals) Signed Date						
Company name & address						

Issue No.	Issue Date	Name	Revision detail	
V2	13-02-20	Paul Clifton	Demonstration of the emergency operation removed from test sheet. Item added to confirm correct operation of emergency operation. Users name and telephone section added	
V3	18-03-20	Paul Clifton	500 kg model tests added	
V4	19-01-21	Mike Hood	Individual checks added to ensure only the landing door of the floor at which the platform is positioned will open.	
V5	21-04-21	Pete Jeffery	Test sheet modified to suit new notices (introduced on Export Project): Ref 2g(i), 2g(ii), 2g(iii), 2g(iv), 3g, 3h, 3q, 4b, 4c Notice for option of latching controls added ref 4d. Rated no. of persons changed from 4 to 5. Note added for pit stop switch if lowest entrance is adjacent (side C) ref 5b(ii) Test for anti creep downwards on external models removed in absence of hand pump. Rated load on page 3 shaded. Page no.s added	
V6	23-08-21	Mike Hood	Test description changes to Table 2 a), b), c), d) and e). New tests added for third party UPS contracts. Tests check to confirm that UPS has been incorporated in lift supply chain correctly and that output is protected by MCB and can be isolated and locked off. Ref Table 2 f) and g). Table 4, test j) revised to include relevant direction of travel.	
V7	04/07/22	Pete Jeffery	Items 3u(i) and 3u(ii) added to Table 3 for fire door option	
V8	03/01/23	Pete Jeffery	Table 11 g), h) and i) added for name plate with UKCA mark. Existing name plate in Table 4b) deleted.	
V9	14/06/23	Pete Jeffery	Table 3g) & 3h) clarified so that either notice is fitted - not both. Table 7f(ii) corrected from 10 bar to 5 bar due to low empty static pressures being recorded on 3 stage rams.	
V10	03/01/24	Pete Jeffery	Table 3e) Explanatory note added for correct mechanical operation of the pit prop when activated. Table 3p) Explanatory note added to check that upper landing doors with chamfered lock bolt can be closed and locked without the use of a key after emergency opening.	
V11	06/03/24	Pete Jeffery	Table 3k) The words "without slamming" added to emphasize correct operation of half height gate.	