## Stannah

After Installation						
Site Add	ress	Lift No				
1. Des	scription					
	Manufacturer: Lehner Lifttechnik GesmbH					
		irer's Serial No.				
Safe wo	orking load: kg Rated 0. <sup>-</sup> speed:	1 m/s Builders wor	k drawing ref		Rev	
	Motor power N/A	Rated current	(see motor data pl	ate)	N/A	
Soft	tware reference: Revision(e.g. 1.2)		Date (e.g. 09/20	004)		
2. Elec	ctrical					
a.	Voltage measurements					
	Position	Measurement (V)	Acceptance	Pass	Fail	
	Mains supply (disconnect power lead) Charging (at pickup, carriage at landing)		216 -253 (ac) >24 (dc)			
	Battery (at terminals, carriage out of		>24 (dc)			
	landing)					
b.	Is mains supply dedicated?	Yes N/A	No N/A			
c.	Insulation resistance (minimum	N/A	(Test cable only,	disconne	ected from lift)	
d.	Earth continuity (maximum 0.5Ω)	N/A	]			
e.	Fuse: YES or MC		what is rati			
	Is rating of fu	use or MCB 13A or b	elow? YES		NO	
f.	Is an RCD fitted? Not required	'Test' functions <i>Check tha</i>			NO so until 'Reset' button is pressed	
3. Ope	erational tests Perform all test with carria	ge stop switch out, un	less otherwise			
a.	Speed of travel					
	asure speed between given point along straig	aht part of rail, with ca	arriage fully loaded			
Length (I) m Time to travel (t) s Speed (= $1/t$ ) m/s						
ls c	calculated speed in range of 0.1 to 0.15 m/s?	Y	es 📃 N	lo		
b.	Brake test: measure stopping distances v greater than 10mm?	vith full load on plat	form; is slide <sub>Yf</sub>	ES	NO	
c.	Do the landing stop limit switches stop the	lift Upper	Y	ES	NO	
	when activated?	Lower	Y	ES	NO	
Intermediate N/A YES NO						
d.	Are the top and bottom ultimate limit switcher activate and stop the lift if the lift travels bey			ES	NO	
e.	Does the overspeed governor switch stop t	the lift when activated	J? YI	ES	NO	

Stairiser Delta Certificate of Test and Examination

R:\Product Development\Tech Files - Lifts\Product TF's\Bought In Products\L 7.1 Lehner Delta (SR) technical file\Section 9 Product instructions\9.2 Test sheet\Test sheet SR v07-07-23.docx

f.	Tick 'Yes' upon affirming both the following checks on the overspeed				
	governor: • drive gear rotates freely • locking arm oscillates when lift running	YES	N	Ю	
g.	Does the platform underpan interlock switch stop the moving lift when operated?	YES	N	ю	
h.	Platform unfolded: when pressing the fold up switch & applying a resistance to barrier arm, is power to the actuator switched off? (Current limit interlock test)	YES	N	Ю	
i.	Does the hand winding mechanism operate satisfactorily?	YES	Ν	10	
j.	Do all platform ramps and their safety switches operate correctly? Check that each stops lift travel when operated	YES	Ν	ю	
k	Is an alarm device fitted?	YES	Ν	10	
	If yes, does the alarm device operate correctly?	YES		1 10	
١.	Check for the following audible warnings:	. 20		1	
	Intermittent beep when lift parked at landing, but power disconnected	YES	Ν	10	
	Intermittent beep when lift stopped outside of landing	YES	N	10	
m.	Check for each landing station with key switch unlocked: operates lift & led flashes when a button is pressed. Tick 'Yes' if both satisfactory	YES	N	10	
n.	Check at each landing station: with the key switch locked & platform folded, are all landing & platform control buttons non-functional?	YES	Ν	ю	
0.	With platform unfolded & key switch. unlocked, are control buttons (test each in turn) at each landing control non-functional?	YES	N	ю	
p.	With platform folded & key switch. unlocked, are platform controls non- functional?	YES	N	ю	
q.	With the platform stop switch operated & key switch. unlocked, are all direction & fold controls (platform & landings) non-functional?	YES	Ν	ю	
r.	With rated load +75 kg overload confirm that normal starting of the stairlift is prevented from each of the landings	YES	Ν	ю	
S.	With one barrier arm raised (test with each in turn), will the lift travel on pressing of any carriage direction control (test with each in turn)?	YES	Ν	Ю	
· · · · ·	pection Checks			. Г	
a.	Are all fixings secure?	YES		10	
b.	Are there any shearing hazards throughout the lift travel? (If yes include details at 6i)	YES	Ν	10	
c.	Are there any headroom hazards throughout the lift travel? Refer to drawing for clearance heights required. (If yes include details at 6i.)	YES	Ν	ю	
d.	If headroom hazards exist has the "restricted headroom" N/A warning notice been fitted?	YES	1	NO	
e.	Is the safe working load notice fitted to the lift?	YES	1	NO	
f.	Are serial no. plate & operating instruction labels fitted in respective positions?	YES	1	NO	
g.	Has the electrical hazard warning label (part 916067) been fitted to cover plate of charger box?	YES	1	NO	
h.	Has lever on rear side of carriage been correctly marked in red? (See User manual, page 24 'Emergency unlocking')	YES		NO	
i.	Are the end ramp "eye" rings correctly set? (nominally such that when folded, ramps are approx 45 deg. to folded platform face)	YES	I	NO	

•

4.

R:\Product Development\Tech Files - Lifts\Product TF's\Bought In Products\L 7.1 Lehner Delta (SR) technical file\Section 9 Product instructions\9.2 Test sheet\Test sheet SR v07-07-23.docx

- Have all labels been fitted in accordance with Stannah drawing \*\*\*\*\* rev \*? j. (\*=tba)
- Confirm that the platform entry 'ramp' has been fitted to the 'ramp holder' k. bracket, that Loctite thread sealant was applied and that the fixings have been tightened to a torque of 9Nm

YES	NO	
YES	NO	

5. Floor levelling accuracy Tick box to indicate satisfactory

	_		Lowest	intermediate	Highest
a.	No load on	Travelling up	n/a		
	platform	Travelling down			n/a
	Full load	Travelling up	n/a		
	on platform	Travelling down			n/a

## Verification 6.

a.	Does the installation comply with all requirements on the test sheet?					NO	]	
b.	Does the installation comply with the Builders work drawing (refer Section 1)?					NO	]	
с.	Are there any irreg at 6i)	ularities/special revisions on site'	? (if yes, include o	details	YES	NO	]	
d.	Have the operating	g instructions been handed over t	o the user/owner?	?	YES	NO	]	
e.	Lift operation demonstrated and handed over to:							
	Name:		Position:					
	Representing:		Tel no:					
	rioprocenting.				<u></u>			
f.		king plate been applied to the pro late may only be applied if shaded bo		6.a to 6.e ha	ve been	YES	NO	
g.	Has the 'Platform lift completion & handover notice' been issued to the Purchaser?				YES	NO		
h.	Is the User/Owner satisfied with the product?					YES	NO	

- h. Is the User/Owner satisfied with the product?
- i. Space for additional notes:

Refer to para no:	Details:

## 7. Declaration

	We certify that on			noroughly examined & found to s defects and that the foregoing f the results.
	Name (in capitals):		Signed:	
	For: Stannah Lifts	Ltd. Telephone: 0126	64 339090 date:	
8.	Audit			
	Test repor approved (name		date:	
	Signed	:		