## Melody 1 Installation Test Certificate(Page 1 of 3)

B.1. Description of i	installation:		
Lift reference:-			
Location:-			
Manufacturer:-	Terry Group Ltd, Longridge Tra Cheshire. WA16 8PR	ading Estate, Knutsford,	
Lift Description:			
Date of Manufacture	е		
Length of travel:		Lift serial No.	
Other identification:			
Safe working load			
Rated speed:			
Description of lift:			
Maximum working p	pressure:		
Pressure relief valve	e setting:		
Electrical supply:	a)contract 13A 240		

## Melody 1 Installation Test Certificate(Page 2 of 3)

## B.2. Static Examination

	a)	) Is all metalwork that encloses live conductors bonded to the main eaterminal by protective conductors?	arthing		
	b)	Is the platform bonded to earth by a separate conductor?			
	c)	Does the resistance of the earth protective path exceed .1 ohm?			
	d)	) Insulation resistance to earth. Power circ. safety circuits.			
	e)	e) Full load control volts.			
f) Are the platform anti-trapping safety devices adequate?					
		By for example, an enclosure, guards, bellows, blinds, safety edges or sensitive surfaces.			
	g)	) Do they operate correctly?			
	h)	h) Does the platform level to within + or - 12mm on full load?			
	i) Is adequate liftway protection provided?				
above upper level, interlocked + locked gate or barrier.					
j) Are the liftway clearances adequate? (as stated in Specifier's Guide)			)		
That is less than 10mm or greater than 150mm or protected					
		by sensitive edges.			
	k)	) Do the interlocks on the gates operate correctly? Carriage			
		Upper Level (Op	otional)		
	l)	Does the manually operated scotching device operate correctly?			
m) Does the manually lowering valve function correctly?					
n) Does the final limit switch latch operate correctly?					
o) Does the upper limit switch stop the lift at the upper level?					
			I		

List any points on which the installation fails to comply:-

## Melody 1 Installation Test Certificate(Page 3 of 3)

B.3. BASIC SAFETY SYSTEM CHECKS				
Hose condition and connectors				
Check call station operation				
Check carriage gate interlock operation				
Check upper-level gate interlock operation (if fitted)				
Check main ram rollers				
Check remote control enable operation (if fitted)				
Check S/Edges operation				
B.4. DECLARATION A				
I/We certify that on / / this Steplift and thoroughly examined and found to be free requirements of BS 6440 and that the foregoin		ns		
Signed:-	Qualifications:- Authorised Installer			
Address:-	Date:-			
CERTIFICATE OF ACCEPTANCE BY PURCH	HASER/USER			
I/We being the purchaser/user of this Melody have received, and fully understood, verbal and demonstration, from		) <del>2</del> .		
Signed:-	Date:-			