

TEST AND EXAMINATION CERTIFICATE ACCESS-VL

Location:

Lift Serial Number:

Contract Electrical Supply: V Phase Hz

Travel: mm Number of levels served:

Rated Load: kg Rated Speed: m/s

EXAMINATION AND TEST

Earthing Arrangements

- a. Is all metalwork that encloses level electrical conductors bonded to the main earthing terminal by protective conductors? YES NO
- b. Is the platform bonded to earth by a separate protective conductor? YES NO
- c. Does the resistance of the earth protective path exceed 0.1 (see BS 6440 para 7.1.2)? YES NO

Insulation Resistance to earth (see BS 6440 para 7.1)

- a. Power circuits M Ω
- b. Safety circuits M Ω

Voltages

- a. Mains voltage, at time of test V
- b. Control circuit voltage, at full load V
- c. Key wiring diagram numbers

Controller readings

- a. Journey counter reading at time of handover.
- b. Door close timer reading (DCT) 15 sec
- c. Journey delay timer reading (PR) 1 sec
- d. Journey timer reading (TR1) sec

TEST AND EXAMINATION CERTIFICATE ACCESS-VL

Platform underside protection

- a. Do the safety devices satisfy the conditions recommended in BS 6440 para 6.6? YES NO
- b. Do the safety devices operate correctly? YES NO

Levelling Accuracy

With the rated load on the platform, does it level to within the limits recommended in BS 6440 para 6.9? YES NO

Liftway Protection

Is the protection recommended in BS 6440 para 6.4 adequate? YES NO

Enclosure Interlocks

- a. Are all enclosure doors, gates or barriers recommended in BS 6440 para 6.4.6 fitted with interlocks? YES NO
- b. If so, do they operate correctly? YES NO
- c. With any door of the lift open, will the lift travel in either direction? YES NO

Clearances

Are the liftway clearances as recommended in BS 6440 para 6.5? YES NO

General

- Is a load plate (see BS 6440 para 7.17.2) fitted on the platform? YES NO
- Is the '240V' warning notice fitted to the controller cabinet door? YES NO
- Is the 'Access only to authorised persons' warning notice fitted on the controller cabinet door? YES NO
- Is the 'Do not switch off unless at lower level warning notice' fitted to the switch fuse box? YES NO

Overload Tests - complete one round trip of the platform carrying 110% of its rated load uniformly distributed over its surface.

- a. What was the raising time? S
- b. What was the lowering time? S

TEST AND EXAMINATION CERTIFICATE ACCESS-VL

Scotching Device

- a. Is the manually operated scotching device, recommended in BS 6440 para 6.14 available? YES NO
- b. If so, do they operate correctly? YES NO

Limited Switches

- a. Do the terminal stopping switches stop the lifting platform at terminal levels? YES NO
- b. Does the final limit switch stop the lifting platform before the platform comes in contact with the guide top header? YES NO

Hydraulic Circuit

- a. Maximum working pressure bar
- b. Pressure relief valve setting (if applicable) S
- c. Does the manual lowering valve function correctly? YES NO

Load Test

- Is the vertical creep as recommended in BS 6440 para 6.9.2? YES NO

Exemptions - List any exemptions from the recommendations of BS 6440 for lifting platforms, showing (in all cases) the authority for such exemptions.

.....
.....
.....

- a. Has the lift been changed to latching control buttons at the customers request. If yes the lift will not comply to British Standards & Stannah accept no liability for any personal or public liability, damages & injury. YES NO

Name of authority for this exemption:

Printed: Signature:

- b. Does the installation comply with all requirements on the test sheet? YES NO
- c. Does the installation comply with the general arrangement drawing? YES NO
- d. Are there any irregularities/special revisions on site? YES NO

TEST AND EXAMINATION CERTIFICATE ACCESS-VL

- e. Have the operating instructions been handed over to the user/owner? **YES** **NO**
- f. Lift operation demonstrated and handed over to:-
Name: Position:
Representing: Tel No:
- g. If the installation is fully compliant with all requirements above has the CE marking plate been applied to the product? **YES** **NO**
- h. Has the certificate of conformity been issued to the Purchaser? **YES** **NO**
- i. Is the user/owner satisfied with the product? **YES** **NO**

DECLARATION

I/We certify that on this lifting platform was tested and thoroughly examined and found to be free from obvious defects and is consistent with the recommendations of BS 6440 (except exemptions listed above) and that the foregoing is a correct report of the result.

Signature(s):

Qualification(s):

Address:

Date:

APPENDIX

Certificate of acceptance by purchaser/user after initial tests and examinations.

I/We being the purchaser/user of this lifting platform (serial number) have received, and fully understood, verbal and written instructions, in association with a demonstration, from on its correct and safe use.

Signature(s): Date:

Address:

NOTE: 1bar*=10⁵ N/m²=10⁵ Pa