



REV G: SWITCH 14 CHANGED TO PRE-CABLED 26/5/00 DC  
 REV F: TERMINAL 'UP' RENAMED 'UX' 17/2/00 DC  
 REV E: LK5 FROM UP LIMIT CHANGED TO UP TO SUIT PCB CONTROLLER, POSITION OF SWITCHES ALTERED 7/7/99 DC  
 REV D: ANTI-CREEP SWITCH WIRING CORRECTED FROM N/C TO N/O. FLEXI CABLE CORE COLOURS CHANGED 27/3/98 DC  
 REV C: SWITCHES 15, 16, 18 ALTERED TO PRE-WIRED TYPE 23/2/98 DC  
 REV B: SWITCH NUMBERS ADDED 17/11/97 AMH  
 REV A: UP LIMIT N/C, DOOR ZONE SWITCH AMENDED 23.4.96 AMH

DRAWN: A. HULME      DATE: 1/3/96  
 HOMELIFT WIRING FOR SWITCHES  
 MOUNTED ON BACK OF CARRIAGE



HEAD OFFICE:  
 Anton Mill Andover Hampshire  
 SP10 2NX England  
 Tel: 01264 339090 Fax: 337942

DRAWING NO: **922817G**