



TEST AND EXAMINATION CERTIFICATE
STEPLIFT

Job number:

1. Description of Installation

Lift model:

Lift Serial Number:

Location:

Manufacturer:

Stannah Lifts Ltd
Anton Mill
Anton Mill Lane
Andover
Hampshire
SP10 2NX

Safe working Load.....kg

Electrical Supply Voltage

(at time of test).....V

Rate speed.....m/s

Single Phase.....Hz

2. Tests

- a) Control limit switches operate satisfactorily
- b) Final limit switches operate correctly
- c) Safety sensitive edges and surfaces operate satisfactorily and
unit powers away from obstruction/s
- d) Manual lowering operates satisfactorily
- e) RCD trips when test button operated
- f) Gate operates correctly (if applicable)
- g) Emergency stop functions correctly
- h) Check over travel mechanical stop fitted
- i) Check surrounding environment during full operational cycle of lift, to ensure
no trapping or interface issues as per BS6440 running clearances

3. Exemption

List any exemptions from the requirements of BS 6440 : 1999 giving (in all cases) the authority for such exemptions:-.....
.....

4. Declaration

I/We certify that on..... this lift was installed and thoroughly examined and found to free from obvious defects.

Name..... Position.....
Signature..... Date...../...../.....