

**TB-GEN001**

## TECHNICAL BULLETIN

**SAFETY ISSUE**

---

**For the Attention of :** All subcontract Testers, Testers, Site Supervisors,  
Paul Clifton, Graham Mears

**From:** Peter Amura – Passenger Installation Manager

**Date :** 25<sup>th</sup> April 2014

**Subject :** **Tester Instruction**

**Product:** **All**

**Pages :** 1

---

### **Background**

A recent Product Incident (IR no980) has highlighted three issues which must be dealt with by you as test engineers.

### **Actions:**

- All tester are advised that they must check security of all safety gear components prior and post testing of safety gear
- Any partially tested unit will be treated as a new test and signing of test sheet infers total ownership of test and all of responsibility that goes with it
- Encoder cables – please take time to check encoder cable routing and termination of cable at both ends – **INSTALLERS HAVE BEEN ADVISED ON THIS**
- If encoder cables are not run correctly you must instruct installer to re route cable away from motor and mains wiring.

The issue of this bulletin will be taken as absolute evidence that all subcontractors and testers are aware of these requirements.

If you have any questions concerning this Bulletin please speak with **Peter Amura on 07767 119086**